Sample guardrail installation checklist

Guardrail system handover installation checklist

Job address										
										N
										↑
Client										
Guardrail system manufacturer										
						<u> </u>	<u> </u>			
	Pla	Plan diagram to show location of guardrails on structure								

	Checklist item	Yes / No		
1	Engineer's certification for guardrail system and supporting structure available?			
2	Supporting structure adequate?			
3	Posts installed correctly – adequately secured to supporting structure and correctly spaced?			
4	Rails installed correctly – adequately secured and adequate number provided?			
5	Guardrail components and fasteners not damaged at time of installation?			
6	Guardrail system has been installed as per engineer's specifications?			
Verification complete when 'YES' for ALL questions – Installer to discuss with Client if 'No' for any question				
7	If work platform installed, maximum load (e.g. light duty, 225 kg per bay)			
Coı	mments			

Installer's statement

I have installed this guardrail system and carried out all relevant inspections and checks.

Signed	Date
Name of installer	Phone
	e No. (required if the system erected includes a platform and the
platform height is	greater than 4m)
	company

Created: June 2003 Last updated: March 2008